ROYALTY CALCULATION

Name of Work : Development of Parks at Manjunatha Nagara, Ramaiah Layout and Soap factory Layout in Dasarahali Zone

Plain Cement Concrete 1:3:6			
Description	Qty in Cum	Constant	Total Qty
Sand	97.76	0.57	55.72
Jelly	97.76	0.85	83.10
Cement Concrete M-20			
Sand	67.71	0.43	29.12
Jelly	67.71	0.69	46.72
Cement Concrete M-25			
Sand	13.61	0.48	6.53
Jelly	13.61	0.84	11.43
SSM 1:6			
Sand	47.05	0.30	14.12
Jelly	0	1.05	0.00
PCC 1:2:4			
Sand	2.52	0.459	1.16
Jelly	2.52	0.69	1.74
Solid Kerb			
Sand	71.87	0.017	1.22
Jelly	71.87	0.032	2.30
wet mix macadam			
Sand	0		0.00
Jelly	26.55	1.00 (1.32)	26.55 (35.04)

Scanned with CamScanner

Sl	Items	Qty	Rate	Amount
1	Sand	107.86	138	14884.68
2	Jelly	180.32 171.84	196	33721.58
			Total	37606.26

Asst.Engineer

Asst.Executive Engineer
Project Division

Scanned with CamScann